

Completion Report

1	Name of Wok	Filling of Potholes in Bagalagunte in Ward No14		
2	Sanctioned Estimate No.& Date	T/S. No .		
3	Head of Acount which is Chargeable	P-1771		
4	Enstrument Order No. & Date	EE/DD/WO/ 70 /21-22, Dt.27.10.2021		
5	Name of Contractor	Panduranga Mallappa		
6a	Time Stipulated for Completion of work	60 days		
b	Delay in execulation of work			
7	Measurement recorded in MB	MB No. 1620/07-08		
	Page No	161969-161971		
8	check Measurment of the Asst			
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official	Asst.Executive Engineer T.Dasarahalli Sub Division		
	incharge of the work			
10	a)Assistant Engineer	Venkatrshappa		
	b) Asst. Exe. Engineer	B R Ranganath		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	30.00	2669223.00		330777.00

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
Ward No.14


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE
ಬಿ. ದಾಸರಾಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಎ.
ಬೆಂಗಳೂರು-560073